

Concrete Pour Checklist

Pre-pour and during-pour verification for a standard RCC pour

Project / Site: _____ Date: _____

Checked by: _____ Signature: _____

Before the pour

☐	Formwork checked for line, level, and alignment	☐ OK	☐ Issue
☐	Formwork cleaned of debris, oil applied where required	☐ OK	☐ Issue
☐	Reinforcement checked against approved drawing (size, spacing, cover)	☐ OK	☐ Issue
☐	Cover blocks / spacers placed and secure	☐ OK	☐ Issue
☐	Embedded items (conduits, sleeves, inserts) fixed in position	☐ OK	☐ Issue
☐	Construction joint prepared and roughened if applicable	☐ OK	☐ Issue
☐	Concrete mix design / grade confirmed against specification	☐ OK	☐ Issue
☐	Slump test equipment and cube moulds ready	☐ OK	☐ Issue
☐	Access, lighting, and vibrator equipment checked	☐ OK	☐ Issue


During the pour

☐	Slump test performed on first load and recorded	☐ OK	☐ Issue
☐	Concrete cube samples taken per required frequency	☐ OK	☐ Issue
☐	Vibration applied systematically, no over-vibration	☐ OK	☐ Issue
☐	Pour sequence followed as planned, no cold joints formed	☐ OK	☐ Issue
☐	Formwork monitored for movement or leakage	☐ OK	☐ Issue
☐	Weather conditions monitored (rain, extreme heat)	☐ OK	☐ Issue

After the pour

☐	Top surface finished to required tolerance	☐ OK	☐ Issue
☐	Curing method applied within the required time window	☐ OK	☐ Issue
☐	Formwork strike time recorded and followed	☐ OK	☐ Issue
☐	Cube test results logged against pour reference	☐ OK	☐ Issue

Notes / non-conformance details:



EngineXLearn — Resource Library. Reference checklist for training and site-practice purposes; always follow your project's official QA/QC procedure and BNBC 2020 requirements.