

Daily Site Safety Checklist

General daily walk-around safety check for an active construction site

Project / Site: _____ Date: _____

Checked by: _____ Signature: _____

Personal protective equipment

☐ Helmets worn by all personnel in work areas	☐ OK	☐ Issue
☐ Safety boots worn by all personnel	☐ OK	☐ Issue
☐ High-visibility vests worn where required	☐ OK	☐ Issue
☐ Fall-arrest harnesses used for work at height	☐ OK	☐ Issue

Site conditions

☐ Walkways and access routes clear of debris	☐ OK	☐ Issue
☐ Excavations barricaded and signed	☐ OK	☐ Issue
☐ Scaffolding tagged and inspected	☐ OK	☐ Issue
☐ Electrical cables and panels protected from water/damage	☐ OK	☐ Issue
☐ Material storage stable, not obstructing egress	☐ OK	☐ Issue


Equipment

☐ Lifting equipment inspected and tagged	☐ OK	☐ Issue
☐ Power tools checked for damaged cords/guards	☐ OK	☐ Issue
☐ Fire extinguishers accessible and in date	☐ OK	☐ Issue

Emergency readiness

☐ First aid kit stocked and accessible	☐ OK	☐ Issue
☐ Emergency contact numbers displayed	☐ OK	☐ Issue
☐ Muster point clear and known to workers	☐ OK	☐ Issue

Notes / non-conformance details:



EngineXLearn — Resource Library. Reference checklist for training and site-practice purposes; always follow your project's official QA/QC procedure and BNBC 2020 requirements.